

all works required within 12 months

WS629

AT ref:007V

issued by M. Vernon

Ref	Street	Species	RequirementNote	reasons for work	RequirementType	option	map
087T	BRAMBLE	Prunus sp.	Fell to ground level/cutback trees and shrubs within 1m of boundary fences.	maintain clearance from structures	SE Day Works - Per Hour		south map
08ET	CONSTABLE ROAD	Fraxinus excelsior	Shorten by approximately 2m the long lateral limb on the roadside aspect.	reduce risk of failure	SE Day Works - Per Hour		south map
08EU	CONSTABLE ROAD	Quercus robur	Streetlight A1392	maintain clearance from structures	Clear Street Furniture	By 1m	south map
08EY	CONSTABLE ROAD	Fraxinus excelsior		maintain reasonable clearance below crown	Crown Lifting/Raising	To 2.5m	south map
08E1	Dunsey Wood SPINDLE ROAD	Sorbus aucuparia	Crown lift to 2.5m over informal footpath along the southern edge of the area.	maintain reasonable clearance below crown	Crown Lifting/Raising		south map
0921	Dunsey Wood SPINDLE ROAD	Sorbus aucuparia	Crown lift to 2.5m over footpaths, including informal footpath running along northern edge of the area. Crown lift to 5m over the road. clear streetlights by 1 m.	only west and north strips in TPO. maintain reasonable clearance below crowns	Crown Lifting/Raising		south map
09CK	Dunsey Wood SPINDLE ROAD	Crataegus monogyna, Prunus sp.	Fell to ground level/cutback all trees, shrubs and scrub within 1m of boundary fence	maintain clearance from structures	SE Day Works - Per Hour		south map
08EV	Gainsborough Road	Quercus robur		maintain reasonable clearance below crown	Crown Lifting/Raising	To 2.5m	south map
08FN	Gainsborough Road	Fraxinus excelsior	Streetlight A1377	maintain clearance from structures	Clear Street Furniture	By 1.5m	north map

08DS	LOWRY CLOSE	Fraxinus excelsior	Clear access route through blackthorn and inspect base of the trunk.	maintain access and carry further inspection	SE Day Works - Per Hour		south map
08F2	PARK ROAD	Acer campestre, Crataegus monogyna, Fraxinus excelsior, Prunus sp., Ulmus glabra	Crown lift to 2.5m above ground level over footpaths (including footpaths in the LAP and informal path to rear of houses) and over short grass/mown areas. Fell to ground level young ash affected by dieback next to bench in the LAP (marked with pink spot)	maintain reasonable clearance below crown and reduce risk of failures.	SE Day Works - Per Hour		south map
08F2	PARK ROAD	Acer campestre, Crataegus monogyna, Fraxinus excelsior, Prunus sp., Ulmus glabra	Streetlights	maintain clearance from structures	Clear Street Furniture	By 1m	south map
08FP	Park Road	Acer campestre, Crataegus monogyna, Fraxinus excelsior, Prunus sp., Ulmus glabra	Fell to ground level saplings/young trees standing within 2m of boundary fences. Pruning remaining trees to clear fences by approximately 1.5m. Crown lift to 2.5m above ground level over footpath.	maintain clearance from structures and below crowns	SE Day Works - Per Hour		north map
090Z	STUBBS CLOSE	Quercus robur		N/A	Climbing Plant: Sever		N/A

090Z	STUBBS CLOSE	Quercus robur	Over mown area to the west.	maintain reasonable clearance below crown	Crown Lifting/Raising	To 2.5m	south map
09BE	STUBBS CLOSE	Fraxinus excelsior		reduce risk of failure	SE Pollard: Frequent		south map
08SQ	Tree Belt STUBBS CLOSE	Prunus sp.	Repollard field maples at the side of 6 Stubbs Close.	reduce risk of failure	SE Pollard: Frequent		south map
08SQ	Tree Belt STUBBS CLOSE	Prunus sp.	Crown lift to 2.5m over mown are to the west.	maintain reasonable clearance below crown	Crown Lifting/Raising		south map
09BF	Tree Belt STUBBS CLOSE	Prunus sp.	Using a combination of felling and pruning, clear boundary fences by 2m.	maintain clearance from structures	SE Day Works - Per Hour		south map
08S5	Park Road	Acer campestre,Cratae gus monogyna,Fraxinu s excelsior,Prunus sp.,Ulmus glabra	See comments.	within 12 months	SE Day Works - Per Hour		north map